

# **Grant All-Detail Report Targeted Watershed 2015**

**Grant Title -** 2015 - Targeted Watershed (Scott County WMO)

**Grant ID** - P15-0833

**Organization - Scott County WMO** 

Grant Awarded Amount	\$2,200,000.00	Grant Execution Date	3/11/2015
Required Match Amount	\$550,000.00	Grant End Date	3/31/2019
Required Match %	25%	<b>Grant Day To Day Contact</b>	Ryan Holzer

## **Budget Summary**

	Budgeted	Spent	Balance Remaining*
Total Grant Amount	\$2,200,000.00	\$1,100,754.02	\$1,099,245.98
Total Match Amount	\$613,500.00	\$274,939.03	\$338,560.97
Total Other Funds	\$0.00	\$0.00	\$0.00
Total	\$2,813,500.00	\$1,375,693.05	\$1,437,806.95

<sup>\*</sup>Grant balance remaining is the difference between the Awarded Amount and the Spent Amount. Other values compare budgeted and spent amounts.

## **Budget Details**

						Last	Matchi
	Activity					Transaction	ng
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	Fund
Administration	Administration /Coordination	Local Fund	Scott WMO levy	\$100,000.00	\$30,729.16	12/31/2017	Υ
Bartusek Ben WASCBs & Grassed WW (Rice Co) CP-15-098	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$11,639.00	\$11,639.00	12/31/2015	N
Bartusek Ben WASCBs & Grassed WW (Rice Co) CP-15-098	Agricultural Practices	Landowner Fund	Landowner Portion	\$3,879.00	\$3,879.00	12/31/2015	Υ

Report created on:2/8/18

Page 1 of 58

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matchi ng Fund
Bauer Arnold Cover Crops (Le Sueur Co) CP-16-202	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$6,300.00	\$4,200.00	12/31/2017	N
Bauer Arnold WASCOB (Le Sueur Co) CP-17-109	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$2,430.00			N
Bauer Arnold WASCOB (Le Sueur Co) CP-17-109	Agricultural Practices	Landowner Fund	Landowner Portion	\$270.00			Υ
Citizen Engagement - General Outreach	Education/Info rmation	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$10,000.00	\$10,000.00	6/30/2017	N
Citizen Engagement - General Outreach	Education/Info rmation	Local Fund	Scott WMO levy	\$10,000.00	\$14,238.16	12/31/2017	Υ
Citizen Engagement - Land Owner Surveys	Special Projects	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$55,000.00	\$10,997.65	12/31/2017	N
Cover crop & Nutrient Management Pilots	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$25,000.00	\$25,000.00	6/30/2016	N
Cover crop & Nutrient Management Pilots	Non-Structural Management Practices	Local Fund	Scott WMO levy	\$10,000.00	\$10,000.00	6/30/2016	Υ
David, Todd Cover Crops (Le Sueur Co) CP-17-161	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$12,000.00	\$4,000.00	12/13/2017	N
David, Todd WASCOB (Le Sueur Co) CP-17-182	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$6,300.00			N
David, Todd WASCOB (Le Sueur Co) CP-17-182	Agricultural Practices	Landowner Fund	Landowner Portion	\$700.00			Υ
Dietz Richard Wetland Restoration (Le Sueur Co) CP-17-098	Wetland Restoration/Cr eation	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$18,674.20	\$18,674.20	12/13/2017	N
Dietz Richard Wetland Restoration (Le Sueur Co) CP-17-098	Wetland Restoration/Cr eation	Landowner Fund	Landowner Portion	\$0.00	\$1,123.80	12/13/2017	Υ

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matchi ng Fund
Ebert, Cliff Native Prairie CP-16-233	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$7,020.00			N
Ebert, Cliff Native Prairie CP-16-233	Non-Structural Management Practices	Landowner Fund	Landowner Portion	\$0.00			Υ
Entinger, Greg Cover Crops (Le Sueur Co) CP-17-147	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$9,720.00	\$3,240.00	12/31/2017	N
Final Report	Administration /Coordination	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$25,000.00			N
Final Report	Administration /Coordination	Local Fund	Scott WMO levy	\$7,500.00			Υ
Flynn Neil Conservation Cover CP- 16-181	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$19,900.00			N
Flynn Neil Conservation Cover CP- 16-181	Non-Structural Management Practices	Local Fund	SWCD 2017 LGF	\$0.00			Υ
Flynn Neil Grade Stabilization CP-16- 223	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$10,143.00	\$10,143.00	12/19/2017	N
Flynn Neil Grade Stabilization CP-16- 223	Agricultural Practices	Landowner Fund	Landowner Portion	\$1,127.00	\$1,127.00	12/19/2017	Υ
Franek Ken WASCB (Rice Co) CP-15- 107	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$2,490.00	\$2,490.00	7/7/2016	N
Franek Ken WASCB (Rice Co) CP-15- 107	Agricultural Practices	Landowner Fund	Landowner Portion	\$831.00	\$831.00	7/7/2016	Υ
In-Lake Management - McMahon Lk Alum Application	Special Projects	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$40,000.00			N
In-Lake Management - McMahon Lk Alum Application	Special Projects		Scott WMo levy	\$40,000.00			Υ
McNearney Tim GWW CP-16-033	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$6,192.00	\$6,192.00	5/10/2016	N
McNearney Tim GWW CP-16-033	Agricultural Practices	Landowner Fund	Landowner Portion	\$688.00	\$688.00	6/7/2016	Υ

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matchi ng Fund
Olson Curt Native Prairie CP-16-116	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$34,518.50	\$18,218.50	10/17/2017	N
Olson Curt Native Prairie CP-16-116	Non-Structural Management Practices	Landowner Fund	2015 - Targeted Watershed (Scott County WMO)	\$0.00	\$1,918.50	9/29/2017	Υ
Pany Andy WASCB (LS Co) CP-15- 252	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$3,804.00	\$3,804.00	4/20/2016	N
Pany Andy WASCB (LS Co) CP-15- 252	Agricultural Practices	Landowner Fund	Landowner Portion	\$1,268.00	\$1,268.00	4/20/2016	Y
Project Development	Project Development	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$5,000.00	\$2,101.88	12/31/2017	N
Project Development	Project Development	Local Fund	Scott WMO levy, MAWRC Funds	\$66,000.00	\$21,509.75	12/31/2017	Υ
Puffer Charles Streambank Erosion CP-15-259	Streambank or Shoreline Protection	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$44,117.00	\$44,117.00	12/13/2017	N
Puffer Charles Streambank Erosion CP-15-259	Streambank or Shoreline Protection	Landowner Fund	Landowner Portion	\$15,651.00	\$15,651.00	12/13/2017	Υ
Rutz Shirley and Bill Native Prairie CP-16-042	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$12,695.70	\$12,695.70	9/29/2017	N
Rutz Shirley and Bill Native Prairie CP-16-042	Non-Structural Management Practices	Landowner Fund	Landowner Portion	\$0.00	\$895.70	8/18/2016	Υ
Scheffler Mark Cover Crops CP-17- 190	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$11,100.00			N
Seifert Joe Native Prairie CP-16-058	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$5,385.90	\$5,385.90	9/29/2017	N
Seifert Joe Native Prairie CP-16-058	Non-Structural Management Practices	Landowner Fund	Landowner Portion	\$0.00	\$385.90	8/11/2016	Υ

						Last Transaction	Matchi ng
Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Date	Fund
Seurer Dolan Conservation Cover CP- 15-050	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$19,999.00			N
Seurer Dolan Conservation Cover CP- 15-050	Non-Structural Management Practices	Landowner Fund	Landowner Portion	\$0.00			Υ
Shambour Leonard WASCB (LS Co) CP-15-073	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$12,225.00	\$12,225.00	12/20/2016	N
Shambour Leonard WASCB (LS Co) CP-15-073	Agricultural Practices	Landowner Fund	Landowner Portion	\$10,119.25	\$10,119.25	12/13/2016	Υ
Shea Kevin Shoreline Protection CP- 16-184	Streambank or Shoreline Protection	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$17,299.00	\$17,299.00	9/29/2017	N
Shea Kevin Shoreline Protection CP- 16-184	Streambank or Shoreline Protection	Landowner Fund	Landowner Portion	\$0.00	\$5,767.00	9/29/2017	Υ
Shimota Charles Grassed WW (Rice Co) CP-15-221	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$13,657.50			N
Shimota Charles Grassed WW (Rice Co) CP-15-221	Agricultural Practices	Landowner Fund	Landowner Portion	\$4,552.50			Υ
Shimota Charles WASCB (Rice Co) CP-15-220	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$3,702.00			N
Shimota Charles WASCB (Rice Co) CP-15-220	Agricultural Practices	Landowner Fund	Landowner Portion	\$1,234.00			Υ
Sirek Bill Terrace (Rice Co) CP-16- 243	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$40,909.50			N
Sirek Bill Terrace (Rice Co) CP-16- 243	Agricultural Practices	Landowner Fund	Landowner Portion	\$4,545.50			Y
Sticha Curtis Conservation Cover CP- 17-136	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$24,085.00			N
Sticha Curtis Conservation Cover CP- 17-136	Non-Structural Management Practices	Landowner Fund	Landowner portion	\$0.00			Υ

A chinitus Name	Activity			Dudantad	Smout	Last Transaction	Matchi ng
Activity Name	Category	Source Type	Source Description	Budgeted	Spent	Date	Fund
Sticha Ronald WASCB (Rice Co) CP- 15-099	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$7,429.50	\$7,429.50	10/11/2017	N
Sticha Ronald WASCB (Rice Co) CP- 15-099	Agricultural Practices	Landowner Fund	Landowner Portion	\$2,476.50	\$2,476.50	10/11/2017	Υ
TACS Program - Agricultural Structural	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$22,361.50			N
TACS Program - Agricultural Structural	Agricultural Practices	Local Fund	Scott WMO levy and Land Owner share	\$67,909.50			Υ
TACS Program - Wetland Rest	Wetland Restoration/Cr eation	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$21,325.80			N
TACs Program - Agricultural Nonstructural	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$29,511.90			N
Targeted Capital Projects	Streambank or Shoreline Protection	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$860,000.00	\$423,979.8 8	12/31/2017	N
Targeted Capital Projects	Streambank or Shoreline Protection	Local Fund	Scott WMO levy or LGU	\$100,000.00	\$62,035.29	12/31/2017	Υ
Targeted Riparian Projects	Streambank or Shoreline Protection	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$120,000.00	\$23,363.98	11/30/2017	N
Targeted Riparian Projects	Streambank or Shoreline Protection	Local Fund	Scott WMO	\$20,000.00	\$3,889.16	12/31/2017	Υ
Technical/Engineeering Assistance	Technical/Engi neering Assistance	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$580,000.00	\$406,007.8 3	12/31/2017	N
Technical/Engineeering Assistance	Technical/Engi neering Assistance	Local Fund	Scott WMO levy	\$140,000.00	\$81,018.11	12/31/2017	Υ
Trcka Emil Cover Crops (Le Sueur Co) CP-16-203	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$4,545.00	\$3,030.00	11/21/2017	N

Activity Name	Activity Category	Source Type	Source Description	Budgeted	Spent	Last Transaction Date	Matchi ng Fund
Trcka Emil WASCBs and Terrace (LS Co) CP-15-135	Agricultural Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$12,600.00	\$12,600.00	9/12/2016	N
Trcka Emil WASCBs and Terrace (LS Co) CP-15-135	Agricultural Practices	Landowner Fund	Landowner Portion	\$4,748.75	\$4,748.75	9/19/2016	Υ
Vernon Wick Cover Crops CP-16-228	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$12,000.00			N
Weierke Robert Shoreline Protection CP-16-045	Streambank or Shoreline Protection	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$1,920.00	\$1,920.00	9/29/2017	N
Weierke Robert Shoreline Protection CP-16-045	Streambank or Shoreline Protection	Landowner Fund	Landowner Portion	\$0.00	\$640.00	9/29/2017	Υ
Williams, Jim Cover Crops CP-17- 003	Non-Structural Management Practices	Current State Grant	2015 - Targeted Watershed (Scott County WMO)	\$12,000.00			N

# **Activity Details Summary**

Activity Details	<b>Total Action Count</b>	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
600 - Terrace	1	2	1225 LINEAR FEET	1225 LINEAR FEET
643 - Restoration and Management	1	1	9.4 AC	0 AC
of Declining Habitats				
638 - Water and Sediment Control	1	2	1150 LINEAR FEET	1150 LINEAR FEET
Basin				
643 - Restoration and Management	1	1	2.7 AC	2.7 AC
of Declining Habitats				
340 - Cover Crop	3	10	100 AC	100 AC
643 - Restoration and Management	1	1	5.9 AC	5.9 AC
of Declining Habitats				
590 - Nutrient Management	1	0	1000 AC	0 AC

Activity Details	Total Action Count	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
390 - Riparian Herbaceous Cover	13	13	2.2 AC	2.2 AC
643 - Restoration and Management	1	1	10.2 AC	0 AC
of Declining Habitats				
657 - Wetland Restoration	1	1	4.3 AC	4.3 AC
340 - Cover Crop	1	2	81 AC	81 AC
393 - Filter Strip	1	1	3.4 AC	3.4 AC
393 - Filter Strip	1	2	1.5 AC	1.5 AC
638 - Water and Sediment Control Basin	5	3	1 COUNT	1 COUNT
340 - Cover Crop	8	7	100 AC	0 AC
393 - Filter Strip	1	1	3.7 AC	3.7 AC
600 - Terrace	1	1	960 LINEAR FEET	960 LINEAR FEET
580 - Streambank and Shoreline Protection	1	1	360 LINEAR FEET	340 LINEAR FEET
340 - Cover Crop	1	1	70 AC	70 AC
412 - Grassed Waterway and Swales	1	1	665 LINEAR FEET	665 LINEAR FEET
643 - Restoration and Management of Declining Habitats	1	1	2.5 AC	2.5 AC
340 - Cover Crop	6	3	92.5 AC	0 AC
580 - Streambank and Shoreline Protection	1	1	300 LINEAR FEET	300 LINEAR FEET
643 - Restoration and Management of Declining Habitats	1	3	9 AC	9 AC
412 - Grassed Waterway and Swales	1	1	600 LINEAR FEET	0 LINEAR FEET
580 - Streambank and Shoreline Protection	1	1	45 LINEAR FEET	50 LINEAR FEET
410 - Grade Stabilization Structure	1	1	1 COUNT	1 COUNT
563M - Alum addition - In Lake	1	0	80 AC	0 AC
638 - Water and Sediment Control Basin	1	1	1 COUNT	0 COUNT
600 - Terrace	1	5	4100 LINEAR FEET	0 LINEAR FEET

Activity Details	<b>Total Action Count</b>	Total Activity Mapped	Proposed Size / Unit	Actual Size / Unit
340 - Cover Crop	1	7	96 AC	96 AC
340 - Cover Crop	1	2	50.5 AC	50.5 AC
412 - Grassed Waterway and Swales	1	6	2575 LINEAR FEET	2575 LINEAR FEET
638 - Water and Sediment Control	6	3	3 COUNT	3 COUNT
Basin				
638 - Water and Sediment Control	5	4	2 COUNT	2 COUNT
Basin				
393 - Filter Strip	1	1	0.3 AC	0.3 AC
643 - Restoration and Management	1	2	13.2 AC	13.2 AC
of Declining Habitats				
600 - Terrace	1	1	1800 LINEAR FEET	1800 LINEAR FEET

# **Proposed Activity Indicators**

Activity Name	Indicator Name	Value & Units	Waterbody	Calculation Tool	Comments
ractivity ivallic	illulcator Name	value & onits	waterbouy	Calculation 1001	Comments

# **Final Indicators Summary**

Indicator Name	Total Value	Unit
SEDIMENT (TSS)	1,659.10	TONS/YR
PATHOGENS (E. COLI)	183.90	CFU
VOLUME REDUCED (ACRE-FEET/YEAR)	13.60	ACRE-FEET/YR
PHOSPHORUS (EST. REDUCTION)	1,596.30	LBS/YR
SOIL (EST. SAVINGS)	2,250.20	TONS/YR

# **Grant Activity**

**Grant Activity - Administration** 

#### **Description**

This activity consists of financial and contract management with vendors and partners, financial tracking, overall coordination, project management and reporting.

Existing contracts between Scott County and the SWCDs will either be amended to include the new work under the grant, or new contracts will be completed. A new contract will also be put in place for Great River Greening's efforts, and for Engineering firms as they are selected. An agreement or Letter of Understanding will be completed with MAWRC documenting their contributions to the project. Contracts and Agreements will be posted to e-Link as attachments as they are completed. It is anticipated that agreements/contracts will be completed in March 2015.

Reporting will consist of semi-annual reports through e- Link and it is anticipated that results in terms of number of practices encumbered and completed will be included in tabular form, as well as reporting actual on-the-ground results. The end of year report, each year, will also include a brief assessment of progress toward the project goals.

Staff lead for this activity and qualifications are presented in Work Plan Attachment 2. The schedule/gant chart for the project including this Activity is presented in Work Plan Attachment 1.

#### ADMINISTRATION/COORDINATION

**End Date** 20-Feb-15

No

December 31, 2015. Agreement was executed with BWSR. Scott County also established new contracts with the Le Sueur and Rice SWCDs and amended their existing contract with the Scott SWCD for technical assistance on TACS projects eligible for the grant. Contracts were established with Inter-Fluve Inc. for a feasibility study and 30% designs for the near channel CIPs. A contract was established with Great River Greening regarding the riparian buffer projects for technical assistance. An agreement was reached with MAWRC for their contributions towards the project as well. Additionally financial controls for managing expenses were also set up, and various invoices from the contracts processed. A kick-off meeting and a progress meeting for the team partners were also hosted.

31-Mar-19

Administrative Efforts in 2016 included review and processing of invoices, tracking expenses, reporting, and coordination of partners. Coordination included hosting a second team coordination meeting.

Administrative Efforts in 2017 included review and processing of invoices, tracking expenses, reporting, and coordination of partners. Coordination included a mid-year meeting update with BWSR staff.

Category

**Start Date** 

**Has Rates and Hours? Actual Results** 

Report created on:2/8/18 Page 11 of 58

Grant Activity - Bartusek Ben WASCBs & Grassed WW (RIce Co) CP-15-098						
Description	Description Bartusek Ben WASCBs & Grassed WW (Rice Co) CP-15-098					
Category	AGRICULTURAL PRACTICES	AGRICULTURAL PRACTICES				
Start Date	7-May-15	End Date	23-Nov-15			
Has Rates and Hours?	No					
Actual Results	This project consists of three Water and Sedin	nent Control Basins and one 600 lin. ft. Wa	aterway.			

	Activity Action - Project Installation						
	Practice		638 - Water and Sediment Control	Count of Activities			3
			Basin				
	Description		Project is complete.				
	Proposed Size	/ Units	3.00 COUNT	Lifespar	n		10 Years
	Actual Size/Ur	nits	3.00 COUNT	Installe	d Date		23-Nov-15
	Mapped Activities		3 Point(s)	3 Point(s)			
Final Indicator for Project Installation							
Indicator Name		SEDIMEN	IT (TSS)		Value	89.3	
Indicator Subcate	gory/Units	WATER PO	POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWS	R CALC (SHEET AND RILL)
Waterbody		Sand Cree	k				
Final Indicator for	r Project Instal	lation					
Indicator Name		SOIL (EST.	Γ. SAVINGS)		Value	89.3	
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TO	ONS/YR	Calculation Tool	BWS	R CALC (SHEET AND RILL)
Waterbody		Sand Cree	ek				
Final Indicator for	r Project Instal	lation					
Indicator Name PHOSPHORUS (EST. REDUCTION)		RUS (EST. REDUCTION)		Value	89.3		
Indicator Subcate	Indicator Subcategory/Units WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR		3S/YR	Calculation Tool	BWS	R CALC (SHEET AND RILL)	
Waterbody		Sand Cree	ek				

	Activity Action - Project Installation						
	Practice		412 - Grassed Waterway and Swales	Count of Activities			1
	Description		Project is complete. The grassed wat	erway wa	s no longer needed and was n	ot ins	talled.
	<b>Proposed Size</b>	/ Units	600.00 LINEAR FEET	Lifespa	n		10 Years
	Actual Size/Ur	nits	0.00 LINEAR FEET	Installe	d Date		23-Nov-15
	Mapped Activ	ities	1 Polygon(s)				
Final Indicator for Project Installation							
Indicator Name		SOIL (EST.	. SAVINGS)		Value	89.3	
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWS	R CALC (SHEET AND RILL)
Waterbody		Sand Cree	k				
Final Indicator for	r Project Instal	lation					
Indicator Name		SEDIMENT	IT (TSS)		Value	89.3	
Indicator Subcate	gory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) TO	NS/YR	Calculation Tool	BWS	R CALC (SHEET AND RILL)
Waterbody		Sand Cree	k				
Final Indicator for	r Project Instal	lation					
Indicator Name PHOSPHO		RUS (EST. REDUCTION)		Value	89.3		
Indicator Subcate	gory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) LB	S/YR	Calculation Tool	BWS	R CALC (SHEET AND RILL)
Waterbody		Sand Cree	k				

Grant Activity - Bauer Arnold Cover Crops (Le Sueur Co) CP-16-202					
Description	Bauer Arnold Cover Crops (Le Sueur Co) CP-16-202				
Category	NON-STRUCTURAL MANAGEMENT PRACTICES				
Start Date	1-Sep-16	1-Sep-16 End Date 31-Oct-18			
Has Rates and Hours?	No				
Actual Results	This project consists of 70 acres of cover crops	his project consists of 70 acres of cover crops being planted over the course of three years.			

Activity Act	Activity Action - Cover Crops				
Practice		340 - Cover Crop	<b>Count of Activities</b>		1
Description		Fall aerial seeded plants that stay in the field until the following spring that help with soil health and runoff			
		reduction			
Proposed Si	ze / Units	70.00 AC	Lifespan		3 Years
Actual Size/	Units	70.00 AC	Installed Date		30-Sep-16
Mapped Ac	tivities	1 Polygon(s)			
licator for Cover Crops					
r Name	SOIL (EST.	SAVINGS)	Value	0	

**Calculation Tool** 

Unknown

Grant Activity - Bauer Arnold WASCOB (Le Sueur Co) CP-17-109					
Description	Bauer Arnold WASCOB (Le Sueur Co) CP-17-109				
Category	AGRICULTURAL PRACTICES				
Start Date	End Date				
Has Rates and Hours?	No				
Actual Results					

WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR

Rice Lake

**Indicator Subcategory/Units** 

Waterbody

	Activity Action - Water and Sediment Control Basin						
	Practice		638 - Water and Sediment Control Basin	Count of Activities			1
	Description						
	Proposed Size / Units		1.00 COUNT	Lifespan			10 Years
	Actual Size/Units		COUNT	Installed Date			
	Mapped Activities		1 Point(s)				
Final Indicator fo	r Water and Se	diment Co	ntrol Basin				
Indicator Name		PHOSPHO	DRUS (EST. REDUCTION)		Value	10.6	
Indicator Subcategory/Units WATER P		WATER PO	POLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool		R CALC (GULLY SILIZATION)
Waterbody	Waterbody Rice Lake						
Final Indicator for	Final Indicator for Water and Sediment Control Basin						
<b>Indicator Name</b>		SEDIMENT	T (TSS)		Value	9.2	

Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)			
Waterbody	Rice Lake					
Final Indicator for Water and Sediment Control Basin						
Indicator Name	SOIL (EST. SAVINGS)	Value	18.4			
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (GULLY			
			STABILIZATION)			
			- /			

Grant Activity - Citizen Enga	gement - General Outreach					
Description	Citizen Engagement - General O	Citizen Engagement - General Outreach. This activity consists of the development and distribution of general outreach				
	materials such as press releases,	materials such as press releases, fact sheets, success stories, etc.  Staff lead for this activity and qualifications are presented in Work Plan Attachment 2. The schedule/gant chart for the project including this Activity is presented in Work Plan Attachment 1.				
Category	EDUCATION/INFORMATION					
Start Date	20-Feb-15	End Date	31-Mar-19			
Has Rates and Hours?	Yes					
Actual Results	release about the project and gr	December 31, 2015. A template fact sheet was established for consistency when advertising completed projects. A release about the project and grant was written and posted on the County website. We are developing a Story Map through GIS to document success stories within the Sand Creek Watershed.				
	General education efforts in 2016 included work on the Story Map, participation in and support for a cover crop field demonstration held in June.					
		.7 included the completion of the Story M ember and a cover crop workshop held in	lap, participation in and support for a cover crop March.			

Grant Activity - Citizen Engageme	Grant Activity - Citizen Engagement - Land Owner Surveys					
Description	This activity consists of completing two surveys. One is a land owner participation satisfaction survey where participants in the TACS program will be surveyed to determine their motivations for participating, how they learned of the TACs program, why they selected the practice(s) they did, how the process went, whether they got satisfactory service, whether the practice is performing as expected, and what we could do better.					
	The second survey is a repeat of the 2011 survey of Sand Creek watershed land owners, and comparison with the 2011 results to determine if program efforts since that time have reached land owners and affected any of their values and beliefs.					
	The satisfaction survey will be completed wint	er/spring of 2017, and the Sand Creek su	rvey in 2018.			
	Staff lead for this activity and qualifications are project including this Activity is presented in V		The schedule/gant chart for the			
Category	SPECIAL PROJECTS					
Start Date	1-Jan-17	End Date	31-Dec-18			
Has Rates and Hours?	Yes					
Actual Results	December 31, 2015. At this time, nothing to reach the first round of surveys was completed in 20 and planning in the future. The second round	017 and the results have been analyzed a	nd used toward program directions			

#### **Grant Activity - Cover crop & Nutrient Management Pilots**

#### Description

This activity consists of completing cover crop and nutrient management demonstrations and pilots. This effort will be complemented and promoted through the Farmer Co-op (Activity number 10.b). For nutrient management, expenses will take the form of an incentive payment. For cover crops several approaches will be tried likely including incentive payments, aggregating interested landowners into a single contract with an aerial applicator, and/or purchase of a drill with clearance for late season seeding for interested parties to try and use. Incentive payment rates for nutrient management and payment processes are detailed in the 2015 Scott WMO Cost Share and Incentive Program Docket (Attached). It is anticipated that cover crop incentive rates will follow NRCS rates subjects to some adjustments based on advice from the Farmer Led Co-op (Activity 10.b).

It is anticipated that implementation efforts under this activity will start in 2016 since 2015 will focus on startup and organization of the Farmer co-op.

This activity will be lead by the Scott SWCD and coordinated with the Farm Led Co-op. Other SWCDs will assist. Staff lead for this activity and qualifications are presented in Work Plan Attachment 2. The schedule/gant chart for the project including this Activity is presented in Work Plan Attachment 1.

## Category

**Start Date** 

Has Rates and Hours?
Actual Results

NON-STRUCTURAL MANAGEMENT PRACTICES

1-Jul-16 End Date

No

December 31, 2015. No pilots were established. However, both cover crops and nutrient management were added or revised in the 2016 TACS Docket for cost-share opportunities. The famer-led group discussed cover crops at their summer meeting and will continue to further discuss more opportunities for implementation at their winter 2016 meeting. Potential targets were also identified for contact by project partners.

30-Sep-18

The cover crop inter-seeder which was purchased in 2016 continues to be used by residents across Scott, Le Sueur and Rice Counties in the Sand Creek Watershed. The cover crop and nutrient management practices continued to be reviewed and revised to proactively accommodate demand and need in the annual Technical Assistance and Cost Share Program. Cover crop pilot fields continue to be pursued with landowners.

Report created on: 2/8/18 Page 17 of 58

Activity Action - Watershed Treatments - Cover crop & Nutrient Management Pilots							
Practice	590 - Nutrient Management Count of Activities 1						
Description	Incentive for soil testing, nutrient ma	Incentive for soil testing, nutrient management planning, and nutrient management					
Proposed Size / Units	1,000.00 AC	Lifespan	1 Year				
Actual Size/Units	AC Installed Date						
Mapped Activities	No						

Activity Action - Watershed Treatments - Cover crop & Nutrient Management Pilots							
Practice	340 - Cover Crop Count of Activities 1						
Description	Acreage in cover crop pilots through	Acreage in cover crop pilots through either incentive, joint contracting, or equipment availability					
Proposed Size / Units	100.00 AC	Lifespan	5 Years				
Actual Size/Units	AC Installed Date						
Mapped Activities	No						

Grant Activity - David, Todd Cover Crops (Le Sueur Co) CP-17-161						
Description	ription					
Category	NON-STRUCTURAL MANAGEMENT PRACTICES					
Start Date	12-Sep-17 End Date 11-Mar-20					
Has Rates and Hours?	No					
Actual Results	100 acres of cover crops are planned to be planted over the next three years					

	Activity Action - Cover Crops						
	Practice Description Proposed Size / Units Actual Size/Units		340 - Cover Crop	Count o	f Activities	1	
			100.00 AC	Lifespar	1	3 Years	
			100.00 AC	<b>Installed Date</b>		6-Nov-17	
	Mapped Activ	ities	2 Polygon(s)				
Final Indicator for	r Cover Crops						
<b>Indicator Name</b>	SEDIMEN SEDIMEN		IT (TSS)		Value	0	
<b>Indicator Subcate</b>	ndicator Subcategory/Units WATER P		OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)	
Waterbody	Rice Lake						

Grant Activity - David, Todd WASCOB (Le Sueur Co) CP-17-182					
Description					
Category	AGRICULTURAL PRACTICES				
Start Date	End Date				
Has Rates and Hours?	No				
Actual Results					

	Activity Action	- WASCOB					
	Practice		638 - Water and Sediment Control Basin	Count of Activities		1	
	Description						
	<b>Proposed Size</b>	/ Units	2.00 COUNT	Lifespan		10 Years	
	Actual Size/Un	its	2.00 COUNT	Installed	Date		
	Mapped Activi	ties	2 Polygon(s)				
Final Indicator for	WASCOB						
<b>Indicator Name</b>		SEDIMENT	T(TSS)		Value	22.2	
Indicator Subcateg	gory/Units	WATER PC	OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (GULLY STABILIZATION)	
Waterbody		Dietz Lake	Ke				
<b>Final Indicator for</b>	WASCOB					_	
<b>Indicator Name</b>		PHOSPHO	DRUS (EST. REDUCTION)		Value	25.6	
<b>Indicator Subcateg</b>	gory/Units	WATER PC	DLLUTION (REDUCTION ESTIMATES) LB	JTION (REDUCTION ESTIMATES) LBS/YR  Calculation Tool		BWSR CALC (GULLY STABILIZATION)	
Waterbody		Dietz Lake					
Final Indicator for WASCOB							
Indicator Name SOIL (EST		SOIL (EST.	SAVINGS)		Value	22.2	
Indicator Subcateg	gory/Units	/Units WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR		NS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)	
Waterbody		Dietz Lake					

Grant Activity - Dietz Richard Wetland Restoration (Le Sueur Co) CP-17-098							
Description	Dietz Richard Wetland Resto	Dietz Richard Wetland Restoration (Le Sueur Co) CP-17-098					
Category	WETLAND RESTORATION/CR	WETLAND RESTORATION/CREATION					
Start Date	9-May-17	End Date	06-Dec-17				
Has Rates and Hours?	No						
Actual Results	A 4.3 acre wetland and uplar	A 4.3 acre wetland and upland buffer were restored and planted, respectively, in the fall of 2017. Certification occurred in					
	December 2017.	December 2017.					

	Activity Action	ı - Wetland	Restoration				
	Practice		657 - Wetland Restoration	Count	of Activities		1
	Description		037 Wetland Restoration	Count	111111111111111111111111111111111111111		1
	Proposed Size	/ Units	4.30 AC	Lifespa	n		15 Years
	Actual Size/Ur		4.30 AC	Installe			6-Dec-17
	Mapped Activ		1 Polygon(s)				
Final Indicator fo			,5 ( )				
Indicator Name		SOIL (EST.	. SAVINGS)		Value	109.2	2
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWS	R CALC (SHEET AND RILL)
Waterbody		Sand Cree	ek				
Final Indicator fo	r Wetland Rest	oration					
Indicator Name		SEDIMEN	T (TSS)		Value	24.7	
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES)	TONS/YR	Calculation Tool BWSR CALC (SHEET AND R		R CALC (SHEET AND RILL)
Waterbody		Sand Cree	ek				
Final Indicator for Wetland Restoration							
Indicator Name PHOSPHORUS (EST. REDUCTION)				Value	28.4		
Indicator Subcate	r Subcategory/Units WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR			Calculation Tool	BWS	R CALC (SHEET AND RILL)	
Waterbody		Sand Cree	ek				

Grant Activity - Ebert, Cliff Native Prairie CP-16-233				
Description				
Category	NON-STRUCTURAL MANAGEMENT PRACTICES			
Start Date	End Date			
Has Rates and Hours?	No			
Actual Results				

	Activity Action - Native Prairie					
	Practice		643 - Restoration and	Count of	f Activities	1
			Management of Declining Habitats			
	Description					
	Proposed Size	/ Units	2.70 AC	Lifespar	1	10 Years
	Actual Size/Ur	nits	2.70 AC	Installed	l Date	
	Mapped Activ	ities	1 Polygon(s)			
Final Indicator for	r Native Prairie					
<b>Indicator Name</b>		SOIL (EST.	SAVINGS)		Value	27
<b>Indicator Subcate</b>	gory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) TO	NS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody		Raven Str	eam			
Final Indicator for	r Native Prairie					
<b>Indicator Name</b>		SEDIMEN	T (TSS)		Value	7.2
<b>Indicator Subcate</b>	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody		Raven Str	eam			
Final Indicator for	r Native Prairie					
<b>Indicator Name</b>		PHOSPHO	RUS (EST. REDUCTION)		Value	9.5
<b>Indicator Subcate</b>	gory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) LB	S/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody		Raven Str	eam			
Final Indicator for	r Native Prairie					
<b>Indicator Name</b>		VOLUME	VOLUME REDUCED (ACRE-FEET/YEAR)		Value	1.3
<b>Indicator Subcate</b>	gory/Units	STORMW	ATER MANAGEMENT ACRE-FEET/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody		Raven Str	eam			

Grant Activity - Entinger, Greg Cover Crops (Le Sueur Co) CP-17-147						
Description	escription					
Category	NON-STRUCTURAL MANAGEMENT PRACTICES					
Start Date	8-Aug-17	End Date	11-Mar-20			
Has Rates and Hours?	No					
Actual Results	81 acres of cover crops will be planted over the course of three years.					

	Activity Action	Activity Action - Cover Crops					
	Practice Description Proposed Size / Units Actual Size/Units		340 - Cover Crop	Count of Activities		1	
			81.00 AC	Lifespan Installed Date		3 Years	
			81.00 AC				
	Mapped Activ	ities	2 Polygon(s)				
Final Indicator for	r Cover Crops						
<b>Indicator Name</b>	Name SEDIMEN		T (TSS)		Value	0	
Indicator Subcate	Indicator Subcategory/Units WATER P		OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWS	SR CALC (SHEET AND RILL)
Waterbody Sand Creek			k				

Grant Activity - Final Report					
Description	This activity consists of evaluating the entirety of the grant project, using project metrics, quantifying final outcomes, identifying lessons learned, and producing a final report.  Staff lead for this activity and qualifications are presented in Work Plan Attachment 2. The schedule/gant chart for the project including this Activity is presented in Work Plan Attachment 1.				
Category	ADMINISTRATION/COORDINATION				
Start Date	1-Oct-18	End Date	31-Mar-19		
Has Rates and Hours?	Yes				
Actual Results	December 31, 2015. At this time, nothing	December 31, 2015. At this time, nothing to report on this activity. It is scheduled for action in 2018.			

Grant Activity - Flynn Neil Conservation Cover CP-16-181					
Description	Description Flynn Neil Conservation Cover CP-16-181				
Category	NON-STRUCTURAL MANAGEMENT PRACTICES				
Start Date	End Date				
Has Rates and Hours?	No				
Actual Results					

	Activity Action - Conservation Cover						
	Practice		643 - Restoration and	Count o	f Activities		1
			Management of Declining Habitats				
	Description		9 acres of native prairie were planted adjacent to Raven Stream				
	Proposed Size	/ Units	9.00 AC	Lifespa	n		10 Years
	Actual Size/Ur	nits	9.00 AC	Installe	d Date		15-Nov-17
	Mapped Activ	ities	3 Polygon(s)				
Final Indicator for Conservation Cover							
Indicator Name		PHOSPHO	DRUS (EST. REDUCTION)		Value	6.3	
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)	
Waterbody		Raven Str	eam				
Final Indicator for	r Conservation	Cover					
Indicator Name		SEDIMEN	r (TSS)		Value	3.3	
Indicator Subcate	gory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) TO	NS/YR	Calculation Tool	BWS	R CALC (SHEET AND RILL)
Waterbody		Raven Str	eam				
Final Indicator for	r Conservation	Cover					
Indicator Name SOIL (EST. SAVINGS)		SAVINGS)		Value	9.2		
Indicator Subcate	gory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) TO	NS/YR	Calculation Tool	BWS	R CALC (SHEET AND RILL)
Waterbody		Raven Str	eam				

Grant Activity - Flynn Neil Grade Stabilization CP-16-223					
Description	Flynn Neil Grade Stabilization CP-16-223				
Category	AGRICULTURAL PRACTICES				
Start Date	18-Apr-17	End Date	18-Sep-17		
Has Rates and Hours?	No				
Actual Results	One grade stabilization was installed in the fall of 2017 to reduce sediment and nutrients from entering Raven Stream, a				
	tributary of Sand Creek.				

Activity Action - Grade Stabilization

	Practice		410 - Grade Stabilization Structure	Count of	of Activities	1
	Description		This grade stabilization structure is designed to eliminate a head cutting gully and reducing sediment and			
			phosphors from entering nearby Raven Stream.			
	<b>Proposed Size</b>	/ Units	1.00 COUNT	Lifespa	n	10 Years
	Actual Size/U	nits	1.00 COUNT	Installe	d Date	18-Sep-17
	Mapped Activ	rities	1 Point(s)			
Final Indicator fo	or Grade Stabili	zation				
Indicator Name		SOIL (EST	. SAVINGS)		Value	3.1
Indicator Subcate	Indicator Subcategory/Units WATER POLLUTION (REDUCTION ESTIMATES) TONS		ONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)	
Waterbody		Raven Str	eam			
Final Indicator fo	or Grade Stabili	zation				
<b>Indicator Name</b>		PHOSPHO	DRUS (EST. REDUCTION)		Value	3.1
<b>Indicator Subcate</b>	egory/Units	WATER P	OLLUTION (REDUCTION ESTIMATES) LE	BS/YR	Calculation Tool	BWSR CALC (GULLY
						STABILIZATION)
Waterbody		Raven Str	eamq			
Final Indicator for Grade Stabilization						
<b>Indicator Name</b>	Indicator Name SEDIMENT (TSS)			Value	3.1	
Indicator Subcate	egory/Units	WATER P	OLLUTION (REDUCTION ESTIMATES) TO	ONS/YR	Calculation Tool	BWSR CALC (GULLY STABILIZATION)
Waterbody		Raven Str	eam			

Grant Activity - Franek Ken WASCB (Rice Co) CP-15-107						
Description	Franek Ken WASCB (Rice Co) CP-15-107					
Category	AGRICULTURAL PRACTICES					
Start Date	13-May-15	End Date	31-Dec-16			
Has Rates and Hours?	No					
Actual Results	A water and sediment control basin was constructed at the head of an ephemeral (annual recurring) gully. The basin was					
	designed to temporarily impound water from the contributing area, and slowly release it through an underground outlet					
	structure/tile line.					

	Activity Action	- Project Installation					
	Practice		638 - Water and Sediment Control	Count of	f Activities		1
			Basin				
	Description		Project is in process.				
	<b>Proposed Size</b>	/ Units	1.00 COUNT	Lifespan	1		10 Years
	Actual Size/Ur	nits	1.00 COUNT	Installed	l Date		11-Apr-17
	Mapped Activ	ities	1 Point(s)				
Final Indicator for	r Project Instal	lation					
Indicator Name		PHOSPHO	RUS (EST. REDUCTION)		Value	1.6	
Indicator Subcate	Indicator Subcategory/Units WATER Po		OLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	BWSR CALC (GULLY STABILIZATION)	
Waterbody		Sand Cree	k				
Final Indicator for	r Project Instal	lation					
Indicator Name			SAVINGS)		Value	15.9	
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TO	)NS/YR	Calculation Tool		SR CALC (GULLY BILIZATION)
Waterbody		Sand Cree	k				
Final Indicator for Project Installation							
Indicator Name SEDIMENT (TSS)			Value	1.6			
Indicator Subcate	gory/Units	WATER PO	ER POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool		SR CALC (GULLY BILIZATION)
Waterbody		Sand Cree	k				

Grant Activity - In-Lake Management - McMahon Lk Alum Application						
Description	/Engineering Assistance. As	This activity consists of applying alum to McMahon Lake. This effort is complemented by Activity 11.d Technical /Engineering Assistance. As part of Activity 11.d the effort will be managed by the Scott WMO, a consultant will be used for the sediment core analysis and dosing, and a vendor selected by competitive process for the actual application.				
	This activity will be led by So Attachment 2. The schedule	This activity will be led by Scott County. Staff lead for this activity and qualifications are presented in Work Plan Attachment 2. The schedule/gant chart for the project including this Activity is presented in Work Plan Attachment 1.				
Category	SPECIAL PROJECTS					
Start Date	1-May-17	End Date	30-Nov-17			
Has Rates and Hours?	No					
Actual Results	December 31, 2015. At this	December 31, 2015. At this time, nothing to report on this activity. It is scheduled for action in 2017.				
	In 2017, it was determined	In 2017, it was determined by staff with the help of the Scott WMO's Technical Advisory Committee and the New Market				
	not advisable. Unless phosp	Sportmans Club that due to the recent phosphorus reductions in McMahon Lake that an alum treatment at this time was not advisable. Unless phosphorus levels rise again there is no alum treatment intended for the lake. Work Plan amendment has been requested.				

Activity Action - In-Lake Management - McMahon Lk Alum Application						
Practice	563M - Alum addition - In Lake	Count of Activities	1			
Description	Alum treatment McMahon Lake					
Proposed Size / Units	80.00 AC	Lifespan	15 Years			
Actual Size/Units	AC	Installed Date				
Mapped Activities	No					

Grant Activity - McNearney Tim GWW CP-16-033					
Description	McNearney Tim GWW CP-16-033				
Category	AGRICULTURAL PRACTICES	AGRICULTURAL PRACTICES			
Start Date	10-Feb-16	End Date	10-May-16		
Has Rates and Hours?	No				
Actual Results	Rice County Project. One Grassed Waterway	Rice County Project. One Grassed Waterway was constructed.			

	Activity Action - McNearny Tim GWW CP-16-013					
	Practice		412 - Grassed Waterway and Swales	Count	of Activities	1
	Description		0.11.01.00			
	<b>Proposed Size</b>	/ Units	665.00 LINEAR FEET	Lifespa	n	10 Years
	Actual Size/Ur	nits	665.00 LINEAR FEET	Installe	d Date	10-May-16
	Mapped Activ	ities	1 Polygon(s)			
Final Indicator fo	r McNearny Ti	m GWW C	CP-16-013			
Indicator Name SOIL (EST		SOIL (EST.	T. SAVINGS)		Value	450.5
Indicator Subcate	gory/Units	WATER PO	POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody		Porter Cre	eek			
Final Indicator fo	r McNearny Ti	m GWW C	CP-16-013			
Indicator Name		SEDIMEN	T (TSS)		Value	150.5
<b>Indicator Subcate</b>	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TO	ONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody		Porter Cre	eek			
Final Indicator fo	r McNearny Ti	m GWW C	CP-16-013			
Indicator Name PHOSPHORUS (EST. REDUCTION)		RUS (EST. REDUCTION)		Value	150.5	
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) LE	SS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody		Porter Cre	eek			

Grant Activity - Olson Curt Native Prairie CP-16-116						
Description	Olson Curt Native Prairie CP-16-116					
Category	NON-STRUCTURAL MANAGEMENT PRACTICES	NON-STRUCTURAL MANAGEMENT PRACTICES				
Start Date	15-Nov-16	End Date	31-Aug-18			
Has Rates and Hours?	No	No				
Actual Results	13.2 acres of native grasses was planted in Ric	13.2 acres of native grasses was planted in Rice County in the spring of 2017. The first half payment was made in 2017 and				
	the second half payment will be made in 2018	the second half payment will be made in 2018.				

	Activity Action	ctivity Action - Native Prairie						
	Practice		643 - Restoration and	Count	of Activities		1	
			Management of Declining Habitats					
	Description		This is a 13.2 acre native prairie planting in Rice County.					
	<b>Proposed Size</b>	/ Units	13.20 AC	Lifespa	n		10 Years	
	Actual Size/Ur	nits	13.20 AC	Installe	d Date		16-Jun-17	
	Mapped Activ	ities	2 Polygon(s)					
Final Indicator for	r Native Prairie	2						
Indicator Name		SEDIMEN <sup>*</sup>	T (TSS)		Value	0.1		
Indicator Subcates	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)		
Waterbody		Porter Cre	ek					
Final Indicator for	r Native Prairie							
Indicator Name		SOIL (EST.	- SAVINGS)		Value	0.3		
Indicator Subcates	gory/Units	WATER PO	POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)		
Waterbody		Porter Cre	eek					
Final Indicator for	r Native Prairie							
Indicator Name		PHOSPHO	RUS (EST. REDUCTION)		Value	0.2		
Indicator Subcates	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) LB	S/YR	Calculation Tool	BWS	R CALC (SHEET AND RILL)	
Waterbody	Waterbody Porter Cre		eek					
Final Indicator for	r Native Prairie							
Indicator Name		VOLUME	REDUCED (ACRE-FEET/YEAR)		Value	0.6		
Indicator Subcategory/Units STORMWATER MANAGEMENT ACRE-FEET/YR			Calculation Tool	BWS	R CALC (SHEET AND RILL)			
Waterbody		Porter Cre	eek					

Grant Activity - Pany Andy WASCB (LS Co) CP-15-252						
Description	Pany Andy WASCB CP-15-252					
Category	AGRICULTURAL PRACTICES	AGRICULTURAL PRACTICES				
Start Date	20-Nov-15	End Date	20-Apr-16			
Has Rates and Hours?	No					
Actual Results	One WASCB constructed to prevent sediment	One WASCB constructed to prevent sediment and phosphorus from entering a private ditch that outlets into Sand Creek				
	and eventually to the Minnesota River.					

	Activity Action - Project Installation						
	Practice		638 - Water and Sediment Control	Count of Activities			1
			Basin				
	Description						
	Proposed Size	/ Units	1.00 COUNT	Lifespar	1		10 Years
	Actual Size/Ur	nits	1.00 COUNT	Installed	d Date		20-Apr-16
	Mapped Activ	ities	2 Point(s)				
Final Indicator for	r Project Instal	lation					
Indicator Name		SEDIMEN <sup>*</sup>	T (TSS)		Value	84.0	
<b>Indicator Subcate</b>	gory/Units	WATER PO	POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool		SR CALC (GULLY
						STAE	BILIZATION)
Waterbody			itch 54 and Sand Creek				
Final Indicator for	r Project Instal	lation					
Indicator Name		SOIL (EST.	SAVINGS)		Value	84.0	
Indicator Subcate	gory/Units	WATER PO	POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWS	R CALC (GULLY
						STAE	BILIZATION)
Waterbody			tch 54 and Sand Creek				
Final Indicator for	r Project Instal	lation					
Indicator Name PHOSPHO		PHOSPHO	RUS (EST. REDUCTION)		Value	96.6	
Indicator Subcategory/Units WAT		WATER PO	OLLUTION (REDUCTION ESTIMATES) LE	SS/YR	Calculation Tool	BWS	R CALC (GULLY
						STAE	BILIZATION)
Waterbody		County Di	tch 54 and Sand Creek				

**Grant Activity - Project Development** 

### Description

This activity consists of a number of efforts (largely staff) supporting other activities. A detailed budget and schedule for each effort under this task is provided in Work Plan Attachment 1. Staff lead for the various efforts under this Activity and qualifications are presented in Work Plan Attachment 2.

The various efforts include the following:

Activity 10.a Project Management, outreach and land owner contacts supporting Activity 5: Targeted Riparian Projects.

Activity 10.b Coordination of the Farmer Led Co-op.

Activity 10.c Hosting a Thank You event for cooperators, partners and the public.

Activity 10.d Manage 2 to 3 of the riparian projects as volunteer opportunities.

Report created on:2/8/18
Page 31 of 58

Category	PROJECT DEVELOPMENT	
Start Date	1-Mar-15	End Date
Has Rates and Hours?	Yes	
Actual Results	December 31 2015 This activity was solit into	o four activities that were outlined in the W

December 31, 2015. This activity was split into four activities that were outlined in the Work Plan. Activity 10.a, the refinement for riparian projects, application process, and eligibility requirements were finalized. The landowner outreach responsibilities were assigned. A flyer was generated by Great River Greening describing the riparian buffer opportunity. Activity 10.b, one farmer-led meeting was held in the summer with four producers within the watershed attending and Jeremy Geske of MAWRC leading the meeting. A number of phone calls and individual conversations were also completed. Activity 10.c, at this time, nothing to report on this activity as this is not scheduled until 2018. Events have been discussed under Activity 10.d, but at this point, nothing has been identified.

19-Mar-19

For 2016 efforts by the MAWRC for this task included hosting of a Farmer co-op meeting, additional information sharing with farmers on the team, dissemination of results and questions from the farmers to the project manager, assistance getting the word out and participation in the cover crop field day.

Other efforts under this task in 2016 consisted of development of program materials (i.e., planting pallets etc.) for the Targeted Riparian Projects by County staff and Great River Greening. Initial outreach to targeted property owners was also completed. One planting event was completed, for which the effort to coordinate and host was completed as part of this activity. However, the invoice for this effort has not been received as of the 2016 reporting date and thus costs are not yet reflected in the 2016 progress report.

For 2017 efforts by the MAWRC for this task included hosting of a Farmer co-op meeting. Targeting of riparian buffers in Le Sueur and Rice County and initial outreach to targeted property owners was completed. One planting volunteer event was completed over the course of two days.

Grant Activity - Puffer Charles Streambank Erosion CP-15-259						
Description	Puffer Charles Streambank Erosion CP-15-259	Puffer Charles Streambank Erosion CP-15-259				
Category	STREAMBANK OR SHORELINE PROTECTION					
Start Date	1-Mar-16	End Date	11-Dec-17			
Has Rates and Hours?	No					
Actual Results	One 300 linear foot streambank stabilization v	ne 300 linear foot streambank stabilization was completed in Le Sueur County.				

Report created on: 2/8/18 Page 32 of 58

	Activity Action - Streambank Stabilization						
	Practice		580 - Streambank and Shoreline	Count of Activities			1
			Protection				
	Description						
	Proposed Size	/ Units	300.00 LINEAR FEET	Lifespa	n		20 Years
	Actual Size/Ur	nits	300.00 LINEAR FEET	Installed Date			11-Dec-17
	Mapped Activ	ities	1 Line(s)				
Final Indicator for	r Streambank S	Stabilizatio					
Indicator Name		SEDIMEN	IT (TSS)		Value	161	
Indicator Subcate	gory/Units	WATER PO	POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	Othe	er
Waterbody		Sand Cree					
Final Indicator for	r Streambank S	Stabilizatio					
Indicator Name PHOSPHO		ORUS (EST. REDUCTION)		Value	161		
Indicator Subcategory/Units WATER PO		POLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	Othe	er	
Waterbody		Sand Cree	ek				

Grant Activity - Rutz Shirley and Bill Native Prairie CP-16-042						
Description	Rutz Shirley and Bill Native Prairie CP-16-042					
Category	NON-STRUCTURAL MANAGEMENT PRACTICES					
Start Date	7-Mar-16	End Date	08-Jun-16			
Has Rates and Hours?	No					
Actual Results	Shirley and Bill converted 5.9 acres of cropland into native prairie.					

	Activity Action	Activity Action - Project Installation					
	Practice		643 - Restoration and	Count of	f Activities		1
			Management of Declining Habitats				
	Description Proposed Size / Units						
			5.90 AC	Lifespan			10 Years
	Actual Size/Un	its	5.90 AC	Installed	Installed Date		8-Jun-16
	Mapped Activi	ities	1 Polygon(s)				
Final Indicator for Project Installation							
Indicator Name SEDIMEN		T(TSS)		Value	3.6		
Indicator Subcategory/Units WATER Po		WATER PO	DLLUTION (REDUCTION ESTIMATES) TO	NS/YR	Calculation Tool	BWSR	R CALC (SHEET AND RILL)
Dags 22 of 50							

Waterbody	Intermittent stream to Sand Creek						
Final Indicator for Project Installation							
Indicator Name	SOIL (EST. SAVINGS)	Value	13.1				
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)				
Waterbody	Intermittent stream to Sand Creek						
Final Indicator for Project Instal	lation						
Indicator Name	VOLUME REDUCED (ACRE-FEET/YEAR)	Value	2.7				
Indicator Subcategory/Units	STORMWATER MANAGEMENT ACRE-FEET/YR	Calculation Tool	Other				
Waterbody	Intermittent stream to Sand Creek						
Final Indicator for Project Instal	lation						
Indicator Name	PHOSPHORUS (EST. REDUCTION)	Value	6.4				
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)				
Waterbody	Intermittent stream to Sand Creek						

Grant Activity - Scheffler Mark Cover Crops CP-17-190						
Description						
Category	NON-STRUCTURAL MANAGEMENT PRACTICES					
Start Date	End Date					
Has Rates and Hours?	No					
Actual Results						

	Activity Action	Activity Action - Cover Crops						
	Practice Description		340 - Cover Crop	Count of Activities			3	
	<b>Proposed Size / Units</b>		92.50 AC	Lifespan		3 Years		
	Actual Size/Units		AC	<b>Installed Date</b>				
	Mapped Activ	ities	3 Polygon(s)					
Final Indicator for	r Cover Crops							
Indicator Name SEDIMEN		T (TSS)		Value	0			
Indicator Subcate	Indicator Subcategory/Units WATER PO		OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	Unkı	nown	
Waterbody Sand Creek			k					

Grant Activity - Seifert Joe Native Prairie CP-16-058						
Description	Seifert Joe Native Prairie CP-16-058					
Category	NON-STRUCTURAL MANAGEMENT PRACTICES	5				
Start Date	21-Mar-16	End Date	08-Jun-16			
Has Rates and Hours?	No					
Actual Results	Enrolled 2.5 acres into native prairie program.	Enrolled 2.5 acres into native prairie program. Property drains to Sand Creek.				

	Activity Action - Project Installation								
	Practice		643 - Restoration and	Count of Activities			1		
			Management of Declining Habitats	ning Habitats					
	Description								
	Proposed Size / Units		2.50 AC	Lifespan			10 Years		
	Actual Size/Units		2.50 AC	<b>Installed Date</b>			8-Jun-16		
	Mapped Activities		1 Polygon(s)						
Final Indicator for Project Installation									
Indicator Name PHOSPHO		PHOSPHO	DRUS (EST. REDUCTION)		Value	2.4			
Indicator Subcate	Indicator Subcategory/Units WATER		OLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)			
Waterbody Sand Cree		k							
Final Indicator for Project Installation									
Indicator Name SEDIME		SEDIMEN	IT (TSS)		Value	1.3			
Indicator Subcategory/Units WATER P		WATER PO	OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)			
Waterbody Sand Cree			k						
Final Indicator for Project Installation									
Indicator Name SOIL (EST.		. SAVINGS)		Value	5.4				
Indicator Subcategory/Units WATER		WATER PO	OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWS	R CALC (SHEET AND RILL)		
Waterbody Sand Cree		ek							

Grant Activity - Seurer Dolan Conservation Cover CP-15-050								
Description								
Category	NON-STRUCTURAL MANAGEMENT PRACTICES							
Start Date	End Date							
Has Rates and Hours?	No							
Actual Results								

	Activity Action - Conservation Cover								
	Practice		643 - Restoration and	Count of Activities		1			
			Management of Declining Habitats						
	Description								
	Proposed Size / Units		9.40 AC	Lifespan 10 Ye		10 Years			
	Actual Size/Units		AC	Installed	d Date				
	Mapped Activities		1 Polygon(s)						
Final Indicator for Conservation Cover									
Indicator Name	Indicator Name SED		EDIMENT (TSS)		Value	11			
Indicator Subcate	Indicator Subcategory/Units		OLLUTION (REDUCTION ESTIMATES) TO	ONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)			
Waterbody		Porter Creek							
Final Indicator for	Final Indicator for Conservation Cover								
Indicator Name		VOLUME REDUCED (ACRE-FEET/YEAR)			Value	4.3			
Indicator Subcategory/Units		STORMWATER MANAGEMENT ACRE-FEET/YR			Calculation Tool	BWSR CALC (SHEET AND RILL)			
Waterbody		Porter Creek							
Final Indicator for	Final Indicator for Conservation Cover								
Indicator Name		PHOSPHORUS (EST. REDUCTION)			Value	17.1			
Indicator Subcategory/Units		WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR			Calculation Tool	BWSR CALC (SHEET AND RILL)			
Waterbody		Porter Cre	orter Creek						
Final Indicator for Conservation Cover									
Indicator Name S		SOIL (EST. SAVINGS)			Value	29.3			
Indicator Subcategory/Units		WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR			Calculation Tool	BWSR CALC (SHEET AND RILL)			
Waterbody Porter Cre			eek						

Grant Activity - Shambour Leonard WASCB (LS Co) CP-15-073							
Description	Shambour Leonard WASCB (LS Co) CP-15-073	Shambour Leonard WASCB (LS Co) CP-15-073					
Category	AGRICULTURAL PRACTICES	AGRICULTURAL PRACTICES					
Start Date	17-Apr-15	End Date	31-Dec-16				
Has Rates and Hours?	No						
Actual Results	One terrace was constructed to prevent sedir	ment and Phosphorus from entering a priva	ate ditch that eventually leads to				
	County Ditch 54; which then leads to Sand Cr	County Ditch 54; which then leads to Sand Creek and eventually the Minnesota River. Installation of the basins reduces					
	sediment and Phosphorus from leaving the cr	sediment and Phosphorus from leaving the crop field as well as reducing the overland flow and sediment deposition from					
	entering the adjacent watercourse.						

	Activity Action - Project Installation					
	Practice		600 - Terrace	Count of Activities		1
	Description					
	<b>Proposed Size</b>	/ Units	1,800.00 LINEAR FEET	Lifespa	n	10 Years
	Actual Size/Ur	nits	1,800.00 LINEAR FEET	Installe	d Date	7-Dec-16
	Mapped Activ	ities	1 Polygon(s)			
Final Indicator fo	or Project Instal	lation				
Indicator Name		SOIL (EST.	. SAVINGS)		Value	219.6
Indicator Subcate	egory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody		Sand Cree	ek and Co Ditch 54			
Final Indicator fo	or Project Instal	lation				
<b>Indicator Name</b>		SEDIMEN <sup>*</sup>	T (TSS)		Value	193.6
Indicator Subcate	egory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TO	ONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody		Sand Cree	ek and Co Ditch 54			
Final Indicator fo	or Project Instal	lation				
Indicator Name PHOSPHO		PHOSPHO	RUS (EST. REDUCTION)		Value	193.6
<b>Indicator Subcate</b>	egory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody		Sand Cree	ek and Co Ditch 54			

Grant Activity - Shea Kevin Shoreline Protection CP-16-184						
Description	Shea Kevin Shoreline Protection CP-16-184					
Category	STREAMBANK OR SHORELINE PROTECTION					
Start Date	16-May-17	End Date	21-Jul-17			
Has Rates and Hours?	No					
Actual Results	340 linear feet of shoreline was stabilized along McMahon Lake in 2017.					

	Activity Action - Shoreline Protection						
	Practice		580 - Streambank and Shoreline	Count of Activities			1
			Protection				
	Description						
	Proposed Size	/ Units	360.00 LINEAR FEET	Lifespar	n		10 Years
	Actual Size/Units		340.00 LINEAR FEET	Installed Date			21-Jul-17
	Mapped Activ	ities	1 Line(s)				
Final Indicator for	r Shoreline Pro	tection					
Indicator Name		PHOSPHO	DRUS (EST. REDUCTION)		Value	26	
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) LB	SS/YR	Calculation Tool	Othe	er
Waterbody		McMahor	n Lake				
Final Indicator for Shoreline Protection							
Indicator Name	ndicator Name SEDIMENT (TSS)			Value	26		
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TO	ONS/YR	Calculation Tool	Othe	er

Grant Activity - Shimota Charles Grassed WW (Rice Co) CP-15-221					
Description	Shimota Charles Grassed WW (Rice Co) CP-15-221				
Category	AGRICULTURAL PRACTICES				
Start Date	8-Oct-15	End Date			
Has Rates and Hours?	No				
Actual Results	2575 linear feet of grassed waterway was planted.				

Waterbody

McMahon Lake

	Activity Action	ctivity Action - Project Installation					
	Practice		412 - Grassed Waterway and	Count of Activities			1
			Swales				
	Description		Project is in process.				
	Proposed Size	/ Units	2,575.00 LINEAR FEET	Lifespar	1		10 Years
	Actual Size/Ur	nits	2,575.00 LINEAR FEET	Installed	l Date		
	Mapped Activ	ities	6 Polygon(s)	_			
Final Indicator for	r Project Instal	lation					
Indicator Name		PHOSPHO	RUS (EST. REDUCTION)		Value	26.2	
Indicator Subcate	gory/Units	WATER PO	POLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	BWS	R CALC (GULLY
						STA	BILIZATION)
Waterbody		Sand Cree	k				
Final Indicator for	r Project Instal						
Indicator Name		•	SAVINGS)		Value	109.	4
Indicator Subcate	gory/Units	WATER PO	POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool		R CALC (GULLY BILIZATION)
Waterbody		Sand Cree	ek				
Final Indicator for	r Project Instal	lation					
Indicator Name		SEDIMEN <sup>*</sup>	T (TSS)		Value	26.2	_
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TO	ONS/YR	Calculation Tool		R CALC (GULLY BILIZATION)
Waterbody		Sand Cree	ek				

Grant Activity - Shimota Charles WASCB (Rice Co) CP-15-220					
Description	Shimota Charles WASCB (Rice Co) CP-15-220				
Category	AGRICULTURAL PRACTICES				
Start Date	8-Oct-15	End Date			
Has Rates and Hours?	No				
Actual Results	One WASCB was installed to slow and annual recurring erosion from losing topsoil.				

	Activity Action	vity Action - Project Installation					
	Practice		638 - Water and Sediment Control Basin	Count of Activities			1
	Description		Project is in process.				
	<b>Proposed Size</b>	/ Units	1.00 COUNT	Lifespar	n		10 Years
	Actual Size/Ur	nits	1.00 COUNT	Installed	d Date		
	Mapped Activ	ities	1 Point(s)				
Final Indicator fo	r Project Instal	lation					
<b>Indicator Name</b>		SEDIMEN	T (TSS)		Value	1.9	
Indicator Subcate	Indicator Subcategory/Units WATER P		OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool		SR CALC (GULLY BILIZATION)
Waterbody		Sand Cree	k				
Final Indicator fo	r Project Instal	lation					
Indicator Name		•	T. SAVINGS)		Value	8.5	
Indicator Subcate	egory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool		SR CALC (GULLY BILIZATION)
Waterbody		Sand Cree	ek				
Final Indicator fo	r Project Instal	lation					
Indicator Name PHOSPHO		RUS (EST. REDUCTION)		Value	1.9		
Indicator Subcate	egory/Units	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool		SR CALC (GULLY BILIZATION)	
Waterbody		Sand Cree	ek				

Grant Activity - Sirek Bill Terrace (Rice Co) CP-16-243						
Description	Sirek Bill Terrace (Rice Co) CP-16-243					
Category	AGRICULTURAL PRACTICES					
Start Date	End Date					
Has Rates and Hours?	No					
Actual Results						

	Activity Action - Terrace							
			500 T	Count	.f. A. adimidia a		4	
	Practice		600 - Terrace		of Activities		1	
	Description		This project consists of 4,100 linear fe	This project consists of 4,100 linear feet over five separate terraces				
	Proposed Size	/ Units	4,100.00 LINEAR FEET	Lifespa	n		10 Years	
	Actual Size/Ur	nits	LINEAR FEET	Installe	d Date			
	Mapped Activ	ities	5 Polygon(s)					
Final Indicator for	r Terrace							
Indicator Name		SEDIMEN	Γ (TSS)		Value	16.3		
Indicator Subcate	gory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) TO	NS/YR	Calculation Tool	BWS	R CALC (GULLY	
						STABILIZATION)		
Waterbody		Porter Cre	ek					
Final Indicator for	r Terrace							
Indicator Name		SOIL (EST.	ST. SAVINGS)		Value	54.9		
Indicator Subcate	gory/Units	WATER PO	TER POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool		R CALC (GULLY	
						STAB	ILIZATION)	
Waterbody		Porter Cre	eek					
Final Indicator for	r Terrace							
Indicator Name	Indicator Name PHOSPHO		RUS (EST. REDUCTION)		Value	16.3		
Indicator Subcategory/Units WAT		WATER PO	WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool		R CALC (GULLY	
						STAB	SILIZATION)	
Waterbody		Porter Cre	eek					

Grant Activity - Sticha Curtis Conservation Cover CP-17-136						
Description						
Category	NON-STRUCTURAL MANAGEMENT PRACTICES					
Start Date	End Date					
Has Rates and Hours?	No					
Actual Results						

	Activity Action	tion - Conservation Cover					
	Practice		643 - Restoration and	toration and Count of Activities		1	
			Management of Declining Habitats				
	Description						
	<b>Proposed Size</b>	/ Units	10.20 AC	Lifespar	1	10 Years	
	Actual Size/Un	nits	AC	Installed	d Date		
	Mapped Activ	ities	1 Polygon(s)				
Final Indicator for	· Conservation	Cover					
Indicator Name		PHOSPHO	RUS (EST. REDUCTION)		Value	15.2	
Indicator Subcates	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)	
Waterbody		Porter Cre	eek				
Final Indicator for	<b>Conservation</b>	Cover					
Indicator Name		SEDIMEN	NT (TSS)		Value	9.4	
Indicator Subcates	gory/Units	WATER PO	POLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)	
Waterbody		Porter Cre	eek				
Final Indicator for	<b>Conservation</b>	Cover					
Indicator Name		VOLUME	REDUCED (ACRE-FEET/YEAR)		Value	4.7	
Indicator Subcates	gory/Units	STORMW	ATER MANAGEMENT ACRE-FEET/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)	
Waterbody		Porter Creek					
Final Indicator for	inal Indicator for Conservation Cover						
Indicator Name	r Name SOIL (EST. SAVINGS)		SAVINGS)		Value	26.5	
Indicator Subcates	gory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) TO	NS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)	
Waterbody		Porter Cre	eek				

Grant Activity - Sticha Ronald WASCB (Rice Co) CP-15-099							
Description	Sticha Ronald WASCB (Rice Co) CP-15-099						
Category	AGRICULTURAL PRACTICES						
Start Date	7-May-15	7-May-15 End Date 31-Dec-16					
Has Rates and Hours?	No						
Actual Results	There was erosion along a field edge that is ne	ear a tributary stream of Sand Creek. A 20	0 linear foot WASCB was designed				
	to reduce the sediment and phosphorus from	entering the tributary stream. The emban	kment was designed to				
	temporarily impound water from the contribu	ting area, and slowly release it through ar	underground outlet structure/tile				
	line.						

	Activity Action - Project Installation						
	Practice		638 - Water and Sediment Control	Count of Activities			1
			Basin				
	Description		Project is in process.				
	Proposed Size	/ Units	1.00 COUNT	Lifespa	n		10 Years
	Actual Size/Ur	nits	1.00 COUNT	Installe	d Date		24-Jul-17
	Mapped Activ	ities	1 Point(s)				
Final Indicator fo	r Project Instal	lation					
<b>Indicator Name</b>		PHOSPHO	ORUS (EST. REDUCTION)		Value	223.1	
Indicator Subcate	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)	
Waterbody		Sand Cree					
Final Indicator fo	r Project Instal	lation					
Indicator Name		SOIL (EST.	SAVINGS)		Value	223.1	
<b>Indicator Subcate</b>	gory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) TO	ONS/YR	Calculation Tool	BWS	R CALC (SHEET AND RILL)
Waterbody		Sand Cree	k				
Final Indicator fo	r Project Instal	lation					
Indicator Name SEDIMEN		SEDIMEN <sup>*</sup>	Γ (TSS)		Value	223.1	
Indicator Subcate	gory/Units	WATER PO	DLLUTION (REDUCTION ESTIMATES) TO	DELLUTION (REDUCTION ESTIMATES) TONS/YR Calculation Tool BWSR CALC (S		R CALC (SHEET AND RILL)	
Waterbody		Sand Cree	k				

Grant Activity - TACS Program - Agricultural Structural

## Description

This Activity consists of installing structural agricultural practices in accordance with the Prioritization and Targeting goals articulated in Attachment 3. Cost share amounts, payments, and installation will follow the specifications in the 2015 Scott WMO Cost Share Program Conservation Practice Payment Docket. The Docket is updated annually. Eligible practices include: critical area planting, diversion, grade stabilization structure, grassed waterway, terrace, underground outlet, streambank stabilization, and water and sediment control basin.

It is estimated that about 50 to 60 practices will be installed.

This Activity will be lead by the Scott SWCD with assistance from Scott County, and the other SWCDs under related Activity 11.a Technical/Engineering Assistance.

Practice approval, design, installation, inspection and maintenance will follow protocol in the 2015 Scott WMO Cost Share Program Conservation Practice Payment Docket (updated annually, copy attached). The Docket uses NRCS and BWSR specifications. A 10 to 15 year contract will be executed with the land owner (Attachment 9), inspections are completed at roughly three year intervals over the contract term, and land owners/operators are provided O&M Guidance (Attachment 10). Prioritization and targeting for land owner contacts and practice promotion will follow the Prioritized, Targeted and Measureable Goals statement processes included as Attachment 3.

### **Category**

Start Date

Has Rates and Hours?
Actual Results

#### AGRICULTURAL PRACTICES

1-Mar-15 End Date 19-Mar-19

No

December 31, 2015. In Rice County, there were (2) grassed/lined waterways, (12) WASCOBs, and (2) terraces for a total of \$101,850 of approved project dollars including the grant funds and landowner contributions. In Le Sueur County, there were (3) WASCOBs and (2) terraces for a total of \$38,300 of approved project dollars including the grant funds and landowner contributions. No projects in Scott County had TWG funds' going towards them as the focus in 2015 was to the upper watersheds in Rice and Le Sueur Counties. Two practices were constructed and certified complete which both were in Rice County. A summary of the practices approved to date is provided in attachment named "TWG TACS Projects March-December 2015".

In 2017, there was one additional project in Rice County for a terrace. In Le Sueur County, there three additional WASCOBs approved. In Scott County, one grade stabilization structure was approved and constructed along Raven Stream.

Report created on: 2/8/18 Page 45 of 58

Grant Activity - TACS Program - V	Grant Activity - TACS Program - Wetland Rest					
Description	This Activity consists of wetland restoration in accordance with the Prioritization and Targeting goals articulated in Attachment 3. Cost share amounts, payments, and installation will follow the specifications in the 2015 Scott WMO Cost Share Program Conservation Practice Payment Docket. The Docket is updated annually.					
	It is estimated that about 20 acres of restoration will be targeted.					
	This Activity will be lead by the Scott SWCD with assistance from Scott County, and the other SWCDs under related Activity 11.a Technical/Engineering Assistance.  Practice approval, design, installation, inspection and maintenance will follow protocol in the 2015 Scott WMO Cost Share Program Conservation Practice Payment Docket (updated annually, copy attached). The Docket uses NRCS and BWSR specifications. A 15 year contract will be executed with the land owner (Attachment 9), and inspections are completed at roughly five year intervals over the contract term.					
Category	WETLAND RESTORATION/CREATION					
Start Date	1-Mar-15	End Date	19-Mar-19			
Has Rates and Hours?	No					
Actual Results	December 31, 2015. Discussions with Scott, Rice and Le Sueur SWCDs were made regarding potential wetland to target. No applications have been received to date. A targeted outreach effort is being developed for imple starting in 2016. Discussions were held with one targeted landowner with land adjacent to Cedar Lake as part of 11.b, with the landowners expressing some interest, but not at this time.  In 2017, Le Sueur County had one wetland restoration that was approved and restored in the fall of 2017 for 4. upland buffer was also planted adjacent to the restored wetland.					

# **Grant Activity - TACs Program - Agricultural Nonstructural** Description This Activity consists of installing non-structural practices in accordance with the Prioritization and Targeting goals articulated in Attachment 3. Cost share amounts, payments, and installation will follow the specifications in the 2015 Scott WMO Cost Share Program Conservation Practice Payment Docket. The Docket is updated annually. Eligible practices include: filter strip (harvestable and non-harvestable), native grass, natural shoreline restoration and/or stabilization, and riparian buffer with native vegetation. It is estimated that about 100 acres of practices will be installed. This Activity will be lead by the Scott SWCD with assistance from Scott County, and the other SWCDs under related Activity 11.a Technical/Engineering Assistance. Practice approval, design, installation, inspection and maintenance will follow protocol in the 2015 Scott WMO Cost Share Program Conservation Practice Payment Docket (updated annually, copy attached). The Docket uses NRCS and BWSR specifications. A 10 to 15 year contract will be executed with the land owner (Attachment 9), inspections are completed at roughly three year intervals over the contract term, and land owners/operators are provided O&M Guidance (Attachment 10). Prioritization and targeting for land owner contacts and practice promotion will follow the Prioritized, Targeted and Measureable Goals statement processes included as Attachment 3. **Category** AGRICULTURAL PRACTICES

Start Date
Has Rates and Hours?
Actual Results

1-Mar-15 End Date 19-Mar-19

No

December 31, 2015. Discussions with Scott, Rice and Le Sueur SWCDs were made regarding potential agricultural non-structural projects to target. No applications have been received to date. A targeted outreach effort is being developed for implementation starting in 2016.

In 2017, Le Sueur County had two additional cover crop projects for 181 acres. In Scott County, there were nine additional projects including: 395 linear feet of shoreline stabilization, 31.3 acres of native grasses, 1 grade stabilization structure, and 392.5 acres of cover crops.

Report created on: 2/8/18 Page 47 of 58

# **Grant Activity - Targeted Capital Projects** Description This activity consists of constructing several targeted capital projects for controlling near channel sediment sources. The projects will be in either the Middle Sand Creek or the Picha Creek subwatersheds. Targeting will be based on areas identified in previous studies, and will be refined based on a Feasibility Study completed under the Technical/Engineering Assistance Activity 11.b. Construction of the projects is scheduled for the fall of 2016 and 2017 with the fall of 2018 held in reserve for construction. Staff lead for this activity and qualifications are presented in Work Plan Attachment 2. The schedule/gant chart for the project including this Activity is presented in Work Plan Attachment 1. Design will be completed by qualified professionals selected by competitive process. Design will also geomorphic principals in order to work with natural stream processes and maximize the life of the improvement. Contractor selection will follow approved County procurement processes. Either perpetual easements (including access agreements) will be obtained, temporary easements for the life of the improvement, or a contract will be entered into with the land owner for construction, maintenance and access for the life expectancy of the improvements estimated as 20 -25 years (subject to BWSR review and approval). STREAMBANK OR SHORELINE PROTECTION **Category End Date Start Date** 1-Sep-16 30-Jun-18 Has Rates and Hours? No **Actual Results** December 31, 2015. As expected nothing was bid and no construction started for this activity. Construction is expected to be initiated fall of 2016. Efforts in support of this activity consisted of feasibility study and design described under the Technical/Engineering Assistance Activity 11.b. In 2017, construction wrapped up on three capital improvement projects, two along Sand Creek and the other on Porter

Report created on: 2/8/18 Page 48 of 58

completed in 2017.

Creek. There are still touch up items needed for 2018 related to vegetation establishment, but all the structural work was

Grant Activity - Targeted Riparian Projects							
Description	This activity consists of riparian vegetation improvements along Sand Creek and its tributaries at 8 to 10 targeted locations. The effort will be lead by Great River Greening under related efforts in Activity 10.a Project Development, an Activity 11.c Technical Engineering/Assistance						
	Staff lead for this activity and qualifications are presented in Work Plan Attachment 2. The schedule/gant chart for t project including this Activity is presented in Work Plan Attachment 1.						
	Land owners will be required to enter into a 15 year contract (Attachment 9). Specifications for riparian vegetation/buffers will be developed specifically for the project area considering NRCS/BWSR specifications, and may be tailored for individual sites. Land owners will be provided with O&M guidance, and completed plantings will be inspected at about 5 year increments.						
Category	STREAMBANK OR SHORELINE PROTECTION						
Start Date	20-Feb-15	End Date	30-Sep-18				
Has Rates and Hours?	No						
Actual Results	No  December 31, 2015. No applications have been received. Efforts in support of this activity consisted of process design as described under the Project Development Activity 10.a.  December 31, 2017. Three applications have been approved over the last two years totaling 13 sites. Of the 13 sites, 12 were along Sand Creek with 10 of those sites at the Ridges at Sand Creek golf course. The last site was on Raven Stream just west of the City of New Prague.						

	Activity Action	Activity Action - Riparian Buffers						
	Practice Description Proposed Size / Units Actual Size/Units		390 - Riparian Herbaceous Cover	Count o	Count of Activities		13	
			Three site locations for a total of 13	ree site locations for a total of 13 sites				
			2.20 AC	Lifespan Installed Date			15 Years	
			2.20 AC				19-May-17	
	Mapped Activ	ities	13 Polygon(s)	13 Polygon(s)				
Final Indicator fo	r Riparian Buft	fers			_			
Indicator Name	Indicator Name VOLUME		REDUCED (ACRE-FEET/YEAR)		Value	0		
Indicator Subcategory/Units STORMW		ATER MANAGEMENT ACRE-FEET/YR		Calculation Tool	Unkr	nown		
Waterbody Sand Cree		ek and Raven Stream						

**Grant Activity - Technical/Engineeering Assistance** 

## **Description**

This task consists of multiple technical and engineering related efforts supporting various activities. A detailed budget and schedule for each effort under this task is provided in Work Plan Attachment 1. Staff lead for the various efforts under this activity and qualifications are presented in Work Plan Attachment 2.

The various efforts include the following:

Activity 11.a is the staffing at the three SWCDs to assist land owners with design, inspection and implementation of practices, and a 1/2 time FTE at Scott County to assist and coordinate. Prioritization and targeting for land owner contacts and practice promotion will follow the Prioritized, Targeted and Measureable Goals statement processes included as Attachment 3.

Activity 11.b is the staffing and outside engineering necessary to manage and complete property owner contacts, feasibility assessment, design, bidding, and construction supervision for Activity 3: Targeted Capital Projects.

Activity 11.c is the staffing necessary to complete the planting designs/pallets and coordination of implementation for Activity 5: Targeted Riparian Projects.

Activity 11.d is the staffing and outside engineering expertise needed to complete the alum dosing study, bid documents, and construction supervision for Activity 6: In-Lake Phosphorus Reduction.

Report created on: 2/8/18 Page 51 of 58

Category	TECHNICAL/ENGINEERING ASSISTANCE							
Start Date	1-Mar-15	End Date	19-Mar-19					
Has Rates and Hours?	Yes	Yes						
Actual Results	For earlier actual results report see "Targeted Watershed Grant Activity Results" in the attachments							

For 2017 TACS projects totaled 18 applications representing 5 grade controls, 405 LF of shoreline protection, 300 LF of streambank stabilization, 473.5 acres of cover crops and 31.3 acres of native prairie.

12 riparian buffer projects completed.

Three capital improvement project sites were largely completed in 2017. Design of a fourth site was suspended for a majority of 2017 due to access issues with a landowner. Late in 2017 design started back up for this site and should wrap up in the late spring or early summer of 2018.

The three SWCDs continue to design practices for the TACS program utilizing their respective staff members.

Great River Greening provided technical assistance and design for the 12 riparian buffer projects that were implemented in 2017.

Grant Activity - Trcka Emil Cover Crops (Le Sueur Co) CP-16-203						
Description	Trcka Emil Cover Crops (Le Sueur Co) CP-16-203					
Category	NON-STRUCTURAL MANAGEMENT PRACTICES					
Start Date	1-Sep-16	End Date	31-Oct-18			
Has Rates and Hours?	No					
Actual Results	This project consists of 50.5 acres of cover cro	ps being installed over the course of three	e years.			

Report created on:2/8/18

Page 52 of 58

	Activity Action - Cover Crops							
	Practice Description Proposed Size / Units		340 - Cover Crop	Count o	Count of Activities 1		1	
			Fall aerial seeded plants that stay on	Fall aerial seeded plants that stay on the field until the following spring				
			50.50 AC	Lifespan			3 Years	
	Actual Size/Units		50.50 AC	<b>Installed Date</b>			30-Sep-16	
	Mapped Activ	ities	2 Polygon(s)					
Final Indicator fo	or Cover Crops							
Indicator Name		SOIL (EST.	SAVINGS)		Value	0		
Indicator Subcategory/Units WATER P		WATER PO	OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	Unkr	nown	
Waterbody	aterbody Rice Lake							

Grant Activity - Trcka Emil WASCBs and Terrace (LS Co) CP-15-135								
Description	Trcka Emil WASCBs and Terrace (LS Co) CP-15-135							
Category	AGRICULTURAL PRACTICES							
Start Date	24-Jun-15	24-Jun-15 End Date 31-Dec-16						
Has Rates and Hours?	No							
Actual Results	Two Water and Sediment Control Basins and o	one Contour Terrace were constructed to I	prevent sediment and Phosphorus					
	from entering Rice Lake that eventually leads	from entering Rice Lake that eventually leads to County Ditch 54 and Sand Creek that ultimately outlets in to the						
	Minnesota River. Installation of the basins red	Minnesota River. Installation of the basins reduces sediment and Phosphorus from leaving the crop field as well as						
	reducing the overland flow and sediment dep	osition from entering the adjacent waterc	ourse.					

	Activity Action	Activity Action - Project Installation						
	Practice  Description  Proposed Size / Units		638 - Water and Sediment Control	Count of Activities		2		
			Basin					
			2.00 COUNT	Lifespan		10 Years		
	Actual Size/Un	its	2.00 COUNT	<b>Installed Date</b>		12-Sep-16		
	Mapped Activi	ities	2 Point(s)					
Final Indicator for	r Project Install	lation						
Indicator Name	Indicator Name PHOSPHO		RUS (EST. REDUCTION)		Value	183.	9	
<b>Indicator Subcates</b>	Indicator Subcategory/Units WATER P		DLLUTION (REDUCTION ESTIMATES) LBS/YR		Calculation Tool	BWS	SR CALC (SHEET AND RILL)	
Waterbody	Sand Creek and Co Ditch 54		k and Co Ditch 54					

Report created on:2/8/18 Page **53** of **58** 

Final Indicator for Project Installation							
Indicator Name	SOIL (EST. SAVINGS)	Value	159.9				
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR Calculation Tool BWSR CALC (SHEET ANI						
Waterbody	Sand Creek and Co Ditch 54						
Final Indicator for Project Instal	lation						
Indicator Name	SEDIMENT (TSS)	Value	159.9				
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)				
Waterbody	Sand Creek and Co Ditch 54						

	Activity Action - Project Installation							
	Practice		600 - Terrace	Count of Activities			1	
	Description							
	<b>Proposed Size</b>	/ Units	960.00 LINEAR FEET	Lifespa	n		10 Years	
	Actual Size/Ur	nits	960.00 LINEAR FEET	Installe	d Date		12-Sep-16	
	Mapped Activ	ities	1 Polygon(s)					
Final Indicator for Project Installation								
<b>Indicator Name</b>		SEDIMEN	IT (TSS)		Value	159.9	9	
<b>Indicator Subcate</b>	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) TONS/YR		Calculation Tool	BWSR CALC (SHEET AND RILL)		
Waterbody		Sand Cree	and County Ditch 54					
Final Indicator fo	r Project Instal	lation						
Indicator Name		SOIL (EST.	SAVINGS)		Value	159.9		
<b>Indicator Subcate</b>	gory/Units	WATER PO	OLLUTION (REDUCTION ESTIMATES) T	ONS/YR	Calculation Tool BWSR CALC (S		R CALC (SHEET AND RILL)	
Waterbody		Sand Cree	ek and County Ditch 54		_			
Final Indicator fo	r Project Instal	lation						
Indicator Name		PATHOGE	NS (E. COLI)		Value	183.9	9	
Indicator Subcategory/Units WATER P		WATER PO	OLLUTION (REDUCTION ESTIMATES) C	FU	Calculation Tool	BWS	R CALC (SHEET AND RILL)	
Waterbody		Sand Cree	ek and County Ditch 54					

Grant Activity - Vernon Wick Cover Crops CP-16-228				
Description				
Category	NON-STRUCTURAL MANAGEMENT PRACTICES			
Start Date		End Date		
Has Rates and Hours?	No			
Actual Results				

	Activity Action - Cover Crops					
	Practice	340 - Cover Crop	Count of Activities	7		
	Description					
	Proposed Size / Units	100.00 AC	Lifespan	3 Years		
	Actual Size/Units	AC	Installed Date			
	Mapped Activities	7 Polygon(s)				
Final Indicator for	r Cover Crops					
Indicator Name	SEDIMENT (TSS)		Value	n		

Indicator Name	SEDIMENT (TSS)	Value	0	
Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR Calculation Tool Unknown			
Waterbody	Sand Creek			

Grant Activity - Weierke Robert Shoreline Protection CP-16-045				
Description	Weierke Robert Shoreline Protection CP-16-045			
Category	STREAMBANK OR SHORELINE PROTECTION			
Start Date	18-Apr-17 End Date 15-Jun-17			
Has Rates and Hours?	No			
Actual Results	McMahon Lake shoreline stabilization project	McMahon Lake shoreline stabilization project that was completed in 2017.		

	Activity Action - Shoreline Protection						
	Practice		580 - Streambank and Shoreline	Count of	f Activities		1
			Protection				
	Description						
	<b>Proposed Size</b>	/ Units	45.00 LINEAR FEET	Lifespan			10 Years
	Actual Size/Units		50.00 LINEAR FEET	Installed Date		5-Jun-17	
	Mapped Activities		1 Line(s)				
Final Indicator for	Final Indicator for Shoreline Protection						
Indicator Name	ndicator Name PHOSPHORUS (EST. REDUCTION)		RUS (EST. REDUCTION)		Value	1.8	
Indicator Subcategory/Units WATER POLLUTION (REDUCTION ESTIMATES) LBS/YR		S/YR	Calculation Tool		R CALC (STREAM & DITCH ILIZATION)		

Value

1.8

McMahon Lake

SEDIMENT (TSS)

Waterbody

**Indicator Name** 

Final Indicator for Shoreline Protection

Indicator Subcategory/Units	WATER POLLUTION (REDUCTION ESTIMATES) TONS/YR	Calculation Tool	BWSR CALC (STREAM & DITCH
			STABILIZATION)
Waterbody	McMahon Lake		

Grant Activity - Williams, Jim Cover Crops CP-17-003				
Description				
Category	NON-STRUCTURAL MANAGEMENT PRACTICES			
Start Date	End Date			
Has Rates and Hours?	No			
Actual Results				

	Activity Action	Activity Action - Cover Crops				
	Practice		340 - Cover Crop	Count of Activities		1
	Description					
	Proposed Size / Units		100.00 AC	Lifespan 3 Yes		3 Years
	Actual Size/Units		100.00 AC	Installed Date		
	Mapped Activities		1 Polygon(s)			
Final Indicator fo	Final Indicator for Cover Crops					
Indicator Name SEDIMEN		SEDIMEN <sup>*</sup>	T (TSS)		Value	0
Indicator Subcategory/Units WATER P		WATER PO	OLLUTION (REDUCTION ESTIMATES) T	ONS/YR	Calculation Tool	BWSR CALC (SHEET AND RILL)
Waterbody	Sand Creek					

# **Grant Attachments**

Document Name	Document Type	Description
2015 Docket adopted	Grant	2015 - Targeted Watershed (Scott County WMO)
2015 Targeted Watershed	Grant Agreement	2015 Targeted Watershed - Scott County WMO
2015 Targeted Watershed executed	Grant Agreement	2015 Targeted Watershed - Scott County WMO
20160201165920041.pdf	Grant	2015 - Targeted Watershed (Scott County WMO)
Activity Results	Grant	2015 - Targeted Watershed (Scott County WMO)
Agreement between SWMO and MAWRC	Grant	2015 - Targeted Watershed (Scott County WMO)
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 07/20/2016
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 08/11/2017
D 4 1 2/0/10		D 57 C50

Document Name	Document Type	Description
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/01/2017
All Details Report	Workflow Generated	Workflow Generated - All Details Report - 02/01/2016
Attachment 1 Targeted Grant Work Plan	Grant	2015 - Targeted Watershed (Scott County WMO)
Attachment 10 OnM	Grant	2015 - Targeted Watershed (Scott County WMO)
Attachment 2: Work Plan - Staff	Grant	2015 - Targeted Watershed (Scott County WMO)
Attachment 3: Prioritized, Targeted and Measurable Goals	Grant	2015 - Targeted Watershed (Scott County WMO)
Attachment 4: Sand Creek Watershed Demonstration	Grant	2015 - Targeted Watershed (Scott County WMO)
Program Grant Application		
Attachment 5: Example Contract	Grant	2015 - Targeted Watershed (Scott County WMO)
Attachment 6: Example language of a drainage and utility easement	Grant	2015 - Targeted Watershed (Scott County WMO)
Attachment 7: Memorandum of Understanding	Grant	2015 - Targeted Watershed (Scott County WMO)
Attachment 8: Temporary Construction Easement Language	Grant	2015 - Targeted Watershed (Scott County WMO)
Attachment 9: Example TACS Contract	Grant	2015 - Targeted Watershed (Scott County WMO)
Financial Report	Progress	Progress Dated - 02/06/2018
Great River Greening Service Contract	Grant	2015 - Targeted Watershed (Scott County WMO)
Inter-Fluve Service Contract	Grant	2015 - Targeted Watershed (Scott County WMO)
Le Sueur SWCD Service Contract	Grant	2015 - Targeted Watershed (Scott County WMO)
Progress Report of 2nd half of 2017	Progress	Progress Dated - 02/06/2018
Q3 - 2016 TACS Project Tracking Spreadsheet	Grant	2015 - Targeted Watershed (Scott County WMO)
Rice SWCD Service Contract	Grant	2015 - Targeted Watershed (Scott County WMO)
Riparian Buffer Project Tracking	Grant	2015 - Targeted Watershed (Scott County WMO)
SCTG 2016 Financial Report	Grant	2015 - Targeted Watershed (Scott County WMO)
Sand Creek Feasibility Report	Grant	2015 - Targeted Watershed (Scott County WMO)
Sand Creek Near Channel Feasibility Report	Grant	2015 - Targeted Watershed (Scott County WMO)
Sand Creek Near Channel Phase 1 Bid Packet Attachment 1 of 5	Grant	2015 - Targeted Watershed (Scott County WMO)
Sand Creek Near Channel Phase 1 Bid Packet Attachment 2 of 5	Grant	2015 - Targeted Watershed (Scott County WMO)

Document Name	Document Type	Description
Sand Creek Near Channel Phase 1 Bid Packet	Grant	2015 - Targeted Watershed (Scott County WMO)
Attachment 3 of 5		
Sand Creek Near Channel Phase 1 Bid Packet	Grant	2015 - Targeted Watershed (Scott County WMO)
Attachment 4 of 5		
Sand Creek Near Channel Phase 1 Bid Packet	Grant	2015 - Targeted Watershed (Scott County WMO)
Attachment 5 of 5		
Sand Creek Near Channel Phase 1 Design Set Plans	Grant	2015 - Targeted Watershed (Scott County WMO)
Sand Creek Near Channel Phase 1 EOPC	Grant	2015 - Targeted Watershed (Scott County WMO)
TWG TACS Projects	Grant	2015 - Targeted Watershed (Scott County WMO)
Updated Work Plan	Grant	2015 - Targeted Watershed (Scott County WMO)
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 02/26/2015
Work Plan	Workflow Generated	Workflow Generated - Work Plan - 01/14/2015