

2019 Street and Utility Improvement Project New Prague, Minnesota

Project Update



NEWPR 147772

Project Contacts

SEH (Engineer)

11 Civic Center Plaza
Suite 200
Mankato, MN 56001

Lee Istvanovich, EIT
Cell: 507.676.2202

Chris Cavett
Project Manager/City Engineer
877.316.7636
507.237.8381
Cell: 507.327.3812
ccavett@sehinc.com

Contractor

GMH Asphalt Corp.
9180 Laketown Road
Chaska, MN 55318
952.442.5288

City of New Prague

118 Central Avenue North
New Prague, MN 56071

Glen Sticha
Public Works Director
952.758.1144

May 17, 2019 | Project Update No. 2

This letter is being sent to inform you of the progress of construction activity on the above-referenced project.

GMH Asphalt Corp. has been lowering manhole castings throughout the project area. They have also been doing removal of select curbs which are scheduled for replacement. **NOTE:** Only select curbs that have structural or grade issues are scheduled for replacement.

Milling of the bituminous surface on County Road 37 took place on Thursday May 16th and will be followed by reclaiming (pulverizing) of the remaining pavement on County Road 37 on Friday and Saturday, May 17th and 18th. After the roadway has been reclaimed, the surface will be rolled and packed and will remain as a gravel roadway for a about 4 weeks until all the curb, sidewalk, and utility spot repair work is completed, at which time the gravel surface will be graded and prepared for paving.

NOTE: If the curb has been removed from the end of your drive, then you should anticipate that within about a week of the curb removal, the curb will be replaced. At that time you will NOT be able to get in or out of your drive and you should make arrangements to park in the street. The contractor will attempt to alert residents with door hangers a day ahead of time when the curb is to be placed so vehicles are out of the drive. The schedule for placement of the new curb will be weather dependent.

Reminder: Sprinkler or pet containment systems are considered “private” facilities. Locating them and marking them in and near the right-of-way is your responsibility. It would be helpful for those of you who have sprinkler or pet containment systems to contact me so that we are made aware of them. **Any damage to those systems as a result of failing to locate and mark them will be the property owner’s responsibility.**

Weekly Progress Meetings for this project will be held every Thursday at 1:00 p.m. at City Hall. You are welcome to attend these meetings at any time during the course of the project as your schedule allows. Your attendance is not required but is more than welcome.

We encourage everyone to “save a stamp” and receive future Project Updates quicker by e-mail. Please send your name, street address, and e-mail address to Julie Brinkman at jbrinkman@sehinc.com.

If you have any question or concerns, either now or as the project progresses, feel free to contact me. I look forward to meeting you on the project.

Lee Istvanovich
Resident Project Representative
507.676.2202



LOCATION MAP
2019 STREET AND UTILITY IMPROVEMENT PROJECT
NEW PRAGUE, MINNESOTA
SEH NO. NEWPR 147772

